

ANNEX A: Revised Probable Completion Dates for Waterway Sunrise II

Block	Probable Completion Date conveyed to flat buyers at sales launch	Probable Completion Date conveyed to flat buyers in Aug 2020	Delivery Possession Date	Latest Probable Completion Date conveyed to flat buyers in Oct 2021
653A	1Q 2021	1Q 2022	31 Mar 2022	4Q 2022
653B	2Q 2021	2Q 2022	30 Jun 2022	Dec 2022 to Jan 2023
653C	2Q 2021	2Q 2022	30 Jun 2022	1Q 2023
654A	2Q 2021	2Q 2022	30 Jun 2022	1Q 2023
654B	2Q 2021	2Q 2022	30 Jun 2022	1Q 2023
654C	2Q 2021	2Q 2022	30 Jun 2022	Dec 2022 to Jan 2023
654D	2Q 2021	2Q 2022	30 Jun 2022	Dec 2022 to Jan 2023